	Α	В	С	D	E	F	G	Н	COST TO	J	К
1	Project Name	Region	Dates	Site(s)	Materials	ronag e	Cubic Yards	Acres		Notes on Cost	General Notes
2 \	Woodrow Wilson Bridg	BAY		Lower Tangier Sound, Cedar Pt., Gooses, Hog Is	Concrete & Steel bridge sections, jersey barriers, deck slabs, pilings, post blast rubble	55,069	27,193	50	\$1,328,854.09		Acres are estimated, MARI was not calculating exact acreage during this project. Project size was measured in tons of material deployed
3 (	Cook Pt Reef Balls	BAY		Cook Pt Sanctuary,	1411 Mini-Bay Concrete Reef Balls	141	70	8	\$0.00	DNR paid staff time for one DNR staff to monitor	Reef balls deployed by CBF under a DNR alternate materials permit. Reef balls overseeded with spat-on-shell by CBF
4 <b>N</b>	NYC Subway Cars	OCEAN	2008	Ocean reef sites permitted under Town of Ocean City, Isle of Wight Shoals, Jack Spot, etc.		3,517		3	\$4,500.00	sonar survey. Cost for	Dimensions of subway cars 60 ft long X 10 ft wide X 12 ft high. Weight = 79,930 lb each intact, and 39,965 lb after
5 <i>A</i>	Asquith (Severn River)	BAY	2008	Off Asquith Crk Mouth, Severn River	Pulverized concrete bridge rubble (MdTA)	5,063	2,500	3	\$0.00	monitor deployments.	Base concrete material was overseeded with spat-on-shell by CBF
	Severn River Oyster Reef	BAY		between Rt.50 Bridge and Naval	Concrete pavers from NSA property near Fort Meade			2	\$0.00	Corps staff and contractors monitored deployment.  DNR paid staff time for DNR reef coordinator to locate material and modify/add-on to Corps	
				Del-Jersey-Land Reef approx 27 miles E of Fenwick Is., 30 miles NE of	Steel ship-retired navy destroyer	8,040		1	\$40,000.00	MARI paid 40K and the remaining costs were paid	Total area of Del-Jersey-Land Reef is 1.46 Sq miles. Dimension of ship is 563 ft long X 55 ft wide (beam) X draft 29 feet. Height is 60 feet

		А	В	С	D	E	F	G	Н	COST TO	J	К
	1	Project Name	Region	Dates	Site(s)	Materials	ronag e	Cubic Yards	Acres	MARI(\$)	Notes on Cost	General Notes
		Dominion at Gooses Reef	BAY	2010	Gooses Reef	Concrete blocks and slabs from LNG Gas Docks, Calvert	500	247	5	\$0.00	field.	
	0	Simpkins Dam	BAY	2011		Pulverized concrete material from Simkins Dam	3,050	2,933	2	\$0.00	CBF and NOAA paid for material and contractor and provided logistical support.  DNR paid two staff to manage permits and to monitor 3 days of	
				2009-14	Lower Chester/Eastern	Crushed granite	1,000		2	·	Half the cost (40K) was paid by MARI, and the other half was paid by USFWS,CCA	Shallow water reef off Eastern Neck
		Love Point Boulder Reef	BAY	2014	Love Point Fish Haven	Large granite boulder	1,000	719	2	\$70,430.00		
		Memorial Stadium			Designated reef ball site within Gales	2000 Low-pro	130		3	\$0.00	Since 2009, DNR paid staff time for two DNR staff to monitor annual deployments and to	Reefballs built by MSSA and CBF, deployed by CBF under DNR Alternate
		Recent OCRF Projects	OCEAN	2012-2014	Town of Ocean City, Isle of Wight Shoals, Bass Grounds, Jack	concrete and	178	88		\$500.00		Total acreage of OCRF material not known.
		Bill Burton Fishing Pier	BAY	2013-14	Talbot and Dorchester Side of Choptank River at Cambridge-adjacent to Bill Burton Fishing Piers	concrete reefballs	54	27	1	\$0.00	Since 2009, DNR paid staff time for two DNR staff to monitor annual deployments and to manage permits.	
Ĺ	5	Dominion-Cove Pt	BAY	2015-16	Taylor Is., Cedar Pt	Concrete slabs and rubble	1,200	600	3	\$0.00	Cost paid by Dominion	

		А	В	С	D	Е	F	G	Н	1	J	K
	Des	ant Name	Danian	Datas	0:4-(-)	Matariala	ronag	Oukie Venda	A	COST TO	Notes on Cost	Compand Notes
_ 1		ect Name	Region	Dates	Site(s)	Materials	е	Cubic Yards	Acres	MARI(\$)	Notes on Cost	General Notes
	Calvert	Cliffs Power										
	Plant Do	nation				10 steel bulkhead					Estimated price by one local	
16	(Tentati	/e)	BAY	2014-2015	Taylor Is (Tentative)	panels	100	15	1	\$25,000.00	contractor	Pending review and approval process.
											Asking DNR Construction to	
	Benedic	tine School				Concrete chunks					do the job, would be	
17	Donatio	า	BAY	2015	Tilghman	from playground	70	35	1	Unknown	reimbursed by MARI	
18	3											
19	Totals:						79,112	35,191	87	\$1,509,284.09	All projects inlouding pend	ling
20	)								-		•	
21	Comple	ted										
22	Active											
23	Approve	d										
24	Pending											